


Royalty Statement for the Work of :

Improvement of Existing Toilets and Constructions of Sump Tank  
Compound Wall and Grills in Ward No.06 Byatarayanapura

| SL.N<br>O | Particulars                      | Unit | Quantity | Stone    |          | Sand     |          | Gravel<br>earth |
|-----------|----------------------------------|------|----------|----------|----------|----------|----------|-----------------|
|           |                                  |      |          | Constant | Quantity | Constant | Quantity |                 |
| 1         | Cement Concrete 1:4:8 40mm jelly | M3   | 5.2      | 0.96     | 4.99     | 0.48     | 2.50     |                 |
| 2         | Cement Concrete 1:3:6 40mm Jelly | M3   | 3.84     | 0.85     | 3.26     | 0.57     | 2.19     |                 |
| 3         | M 20 mix 1:1 1/2 :3 (Rmc)        | M3   | 10.9     | 0.69     | 7.52     | 0.46     | 5.01     |                 |
| Total     |                                  |      |          |          | 27.57    |          | 12.80    |                 |

| Material      | Quantity | Rate | Amount<br>(in Rs) |
|---------------|----------|------|-------------------|
| Jelly / Metal | 15.78    | 108  | 1703.92           |
| Sand          | 12.80    | 103  | 1318.81           |
| Total         |          |      | 4886.73           |

  
AE

  
Asst. Executive Engineer  
AEE  
Project Division  
Velahanka Zone  
Bangalore